BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Widening of Major Sandeep Unnikrishna Road from Doddaballapur Road to Yelahanka Bus stand road towards BWSSB Water tank side in ward no-04
2	Estimate Cost / Amount	Rs.200.00 Lakhs
3	Name of Contractor	Sri. Uday Shetty
4	Amount of Contract	Rs.1,95,09,911/-
5	Agreement No	No.EE/PRO/YLK/AGG/12/16-17, Dated:08.08.2016
6	No and date under which the work order has been issued	No.EE/PRO/YLK/WO/12/16-17, Dated:08.08.2016
7	Time limit orginally fixed for completion	6 Months
8	Date of application received by the contractor for granting of extention	06.02.2016
9	Date of receipt of application in the Division office	06.02.2016
10	Extension granted if any:	
	1. From	-
	2. From	-
11	Work carriedout by the contractor during the original period stipulated in contract	
12	work carriedout during the first period of extension	Nil

13	Work carriedout during and extension	Nil
14	Time now applied for	07.02.2017 to 10/03/2017 i.e., 31 Days
15	Date of recommending time limit applied	07.02.2017 to 10/03/2017 i.e., 31 Days
16	Whether the orginal applicable of contractor is enclosed	Yes
17	Balance work remaining to be done	
18	Probable time required for completion of remaining work	07.02.2017 to 10/03/2017 i.e., 31 Days
19	Cost of work charged establishment charge on the work after the expiry of stipulated period	No
20	Whether the notice as per clause has been issued	No
21	Report of Asst. Executive Engineer	The BWSSB has taken changing of existing pipelines and laying of New pipes and BSNL Cablesreplacement. Hence the completion of the work was delayed. So, Kindly grant EOT upto 10/3/2016 i.e., 31 Days is requested
22	Recommendation of Executive Engineer	The BWSSB has taken changing of existing pipelines and laying of New pipes and BSNL Cablesreplacement. Hence the completion of the work was delayed. So, Kindly grant EOT upto 10/3/2016 i.e., 31 Days is requested

Priya Kaushik

Assistant / ~~Junior~~ Engineer
Project Division

10/3/17

Assistant Executive Engineer
Project Division

"EOT Granted for 31 days"

Executive Engineer
Project Division

10/3

Chief Engineer
Yelahanka Zone, BBMP

Chief Engineer
Yelahanka Zone
Nagondanahalli
South Bangalore
16.3.17 Bangalore